



Skaneateles Central School District

Excellence in Education

Capital Projects at Skaneateles Central

PROJECT	BUILDING	SCOPE	STATUS
<p>Phase III, Part 1</p> <p>0001-023</p> <p>\$1,573,929</p>	Middle/High School	<ol style="list-style-type: none"> 1. Floor, ceiling, and wall asbestos removal 2. Floor replacement 	<ol style="list-style-type: none"> 1. Asbestos removal complete 2. Floor tile installation rejected; reinstallation began in December and is expected to be completed during the April 2017 vacation.
<p>Storm Sewer Replacement</p> <p>0001-023</p> <p>\$15,300</p> <p>(Scope expansion of Phase III, Part 1)</p>	High School	<ol style="list-style-type: none"> 1. South end (E Elizabeth St) storm sewer replacement of crushed pipe which has created blockages and flooding in high school. 	<ol style="list-style-type: none"> 1. Construction to commence on November 11 and to be complete by November 14 2. This project is complete.
<p>Phase III, Part 2</p> <p>0001-024</p> <p>\$3,867,820</p>	Middle High School	<ol style="list-style-type: none"> 1. Ceiling Replacement at various middle school/high school classrooms and corridors. 2. Unit Ventilator (heating units) replacement in the high school/middle school 3. Door hardware replacement within the high school 4. Boiler replacement, hot water system installation, additional lighting, and fire alarm replacement 5. Creation of a new Audio Production Room (Control and Live room) for student music technology courses. 	<ol style="list-style-type: none"> 1. This project has been approved by SED 2. Contracts have been awarded and site mobilization is scheduled for summer 2017.
<p>MS/HS External</p>	Middle/High School	<ol style="list-style-type: none"> 1. Partial replacement of northern section of MS/HS 	<ol style="list-style-type: none"> 1. This project has been approved by SED 2. Contracts have been awarded and site

<p>Staircase Replacement</p> <p>0001-025</p> <p>\$221,000</p>		<p>gym/external mezzanine staircases</p> <p>2. 6 deteriorated exterior doors to be replaced</p>	<p>mobilization is scheduled for summer 2017.</p>
<p>Annual Building Maintenance Project 2016-17</p> <p>0007-016</p> <p>\$100,000</p>	<p>Waterman Primary</p>	<p>1. External Courtyard Door Replacement</p>	<p>1. Doors to be replaced during the week of February 17th thru the 24th. Final completion by February 27th</p> <p>2. This project is complete</p>
<p>Transportation Center Maintenance Project</p> <p>5013-002</p> <p>\$347,000</p>	<p>Transportation Center</p>	<p>1. Southwest external walls and window replacement</p> <p>2. Replace existing -non working - bus wash exhaust fan and associated electrical circuit.</p> <p>3. Replace all exterior garage door weather stripping</p> <p>4. Modify exterior roof drain at front entrance</p> <p>5. Internal drainage issues TBD</p>	<p>1. Project is awaiting SED approval (Reviews have been started.)</p> <p>2. Bidding will commence once SED approval has been received, May 2017 timeframe anticipated.</p>
<p>Smart Schools Bond Act</p> <p>7999-002</p> <p>\$1,642,000</p>	<p>All Schools and Board of Education Building</p>	<p>1. District wide security (cameras, swipe card door entrances) and technology (telephone system, internet fiber) upgrades</p> <p>2. Secured vestibules at all school buildings</p>	<p>1. Smart Schools Investment Plan has been approved.</p> <p>2. SED has approved the design</p> <p>3. Bidding will take place in May 2017</p> <p>4. A summer/fall 2017 mobilization is anticipated.</p>
<p>Annual Building Maintenance Project 2017-18</p> <p>0007-017</p>	<p>District wide</p>	<p>1. Scope to include the installation of a district wide clock system</p>	<p>1. This project is included in the 2017-18 budget</p>

<i>\$100,000</i>			
Project 2021 <i>Up to \$36M</i>	All buildings and multiple sites anticipated	<ol style="list-style-type: none"> 1. SCS Team, architects and construction managers are determining the scope of this ~\$36M project via the prioritization document (BCS, administration, and stakeholder input) development process 2. Community forum was held on April 3 and communications have been on going. 	<ol style="list-style-type: none"> 1. Referendum to be held November 14, 2017